# BRUHAT BANGALORE MAHANAGARA PALIKE

## Executive Engineer
## Dasarahalli Division
## EMB

| | |
|---|---|
| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
| Est Cost :- | 1800.00 Lakhs |
| Job Code :- | 012-23-000001 |
| AS :- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS :- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Work Order :- | |
| Name of Contractor:- | Sri. CHIKKABOREGOWDA KARIGOWDA (CKG Constructions Private Limited) |

| | |
|---|---|
| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | 19/5/2022 to 30/7/22. |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| 1 | Removing & Refixing stone slabs of drains and pointing in C.M (1:3) complete as per specification & With all lead & lift charges & as per direction of Engineer-In-Charge of Work | | | | | | | | |
| | **R K LAYOUT From Aswathkatte** | | | | | | | | |
| | CH 0.00 TO 4.00 Mts | | 2 | 4.00 | 0.90 | | | | 7.20 |
| | CH 4.00 TO 34.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | CH 34.00 TO 66.10 Mts | | 2 | 32.10 | 0.90 | | | | 57.78 |
| | **1st Cross RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 54.50 Mts | | 2 | 24.50 | 0.90 | | | | 44.10 |
| | **1st Cross LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 54.00 Mts | | 2 | 24.00 | 0.90 | | | | 43.20 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 90.00 to 125.00 Mts | | 2 | 35.00 | 0.90 | | | | 63.00 |
| | **3rd Cross L Shape ( Park and School road)** | | | | | | | | |
| | Ch 0.00 to 31.00 Mts | park | 1 | 31.00 | 0.90 | | | | 27.90 |
| | Ch 0.00 to 30.00 Mts | School | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 90.00 to 92.50 Mts | | 1 | 2.50 | 0.90 | | | | 2.25 |
| | **1st main Bhyraveshwara Nagara** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | **Vinayaka nagara Main road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 150.00 to 180.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 180.00 to 210.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 210.00 to 240.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 240.00 to 255.00 Mts | | 2 | 15.00 | 0.90 | | | | 27.00 |
| | **1st main Vinayaka Lay out RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 150.00 to 154.00 Mts | | | | | | | | |
| | **Kempegowda Garden 1st Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | **1st Main-1st Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 120.00 to 124.00 Mts | | 1 | 4.00 | 0.90 | | | | 3.60 |
| | **Kempegowda Garden LHS** | | | | | | | | |
| | 1st Cross | | 1 | 24.50 | 0.90 | | | | 22.05 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 38.70 Mts | | 2 | 8.70 | 0.90 | | | | 15.66 |
| | **3rd cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 60.00 to 68.50 Mts | | 2 | 8.50 | 0.90 | | | | 15.30 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | 0.90 | | | | 54.00 |
| | Ch 60.00 to 79.90 Mts | | 2 | 19.90 | 0.90 | | | | 35.82 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 0.90 | | | | 27.00 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | 0.90 | | | | 8.37 |
| | | | | | | | | | |
| | | | | Total Qty Work Done | | | | | 5177.34 |

Constructions Pvt. Ltd.,
Managing Director

Excel sheet ಅಳತೆಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಪೀಣ್ಯದ ಉಪವಿಭಾಗ ಪೀಣ್ಯದಾಸರಹಳ್ಳಿ ಬೆಂಗಳೂರು

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 2 | Earthwork excavation by manual means for roads, drains & similar works in in hard soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. complete as per specification & With all lead & lift charges & as per direction of Engineer-In-Charge of Work | | | | | | | | |
| | **Disilting** | | | | | | | | |
| | **R K LAYOUT From Aswathkatte** | | | | | | | | |
| | CH 0.00 TO 4.00 Mts | | 2 | 4.00 | 0.50 | | | 0.30 | 1.20 |
| | CH 4.00 TO 34.00 Mts | | 2 | 30.00 | 0.50 | | | 0.30 | 9.00 |
| | CH 34.00 TO 66.10 Mts | | 2 | 32.10 | 0.50 | | | 0.30 | 9.63 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.70 | 4.80 | 5.25 | 0.30 | 47.25 |
| | Ch 120.00 to 131.00 Mts | | 1 | 11.00 | 4.80 | 3.90 | 4.35 | 0.30 | 14.36 |
| | **4th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.10 | 4.90 | 5.50 | 0.30 | 49.50 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.90 | 5.90 | 5.40 | 0.30 | 48.60 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.90 | 4.80 | 5.35 | 0.30 | 48.15 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.80 | 4.70 | 4.75 | 0.30 | 42.75 |
| | Ch 120.00 to 151.00 Mts | | 1 | 31.00 | 4.70 | 4.30 | 4.50 | 0.30 | 41.85 |
| | **5th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.80 | 5.30 | 5.05 | 0.30 | 45.45 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.30 | 5.30 | 0.30 | 47.70 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.30 | 5.20 | 5.25 | 0.30 | 47.25 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.20 | 5.80 | 5.50 | 0.30 | 49.50 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 5.80 | 6.00 | 5.90 | 0.30 | 53.10 |
| | Ch 150.00 to 180.00 Mts | | 1 | 30.00 | 6.00 | 5.00 | 5.50 | 0.30 | 49.50 |
| | Ch 180.00 to 210.00 Mts | | 1 | 30.00 | 5.00 | 6.00 | 5.50 | 0.30 | 49.50 |
| | Ch 210.00 to 240.00 Mts | | 1 | 30.00 | 6.00 | 5.90 | 5.95 | 0.30 | 53.55 |
| | Ch 240.00 to 260.00 Mts | | 1 | 20.00 | 5.90 | 5.90 | 5.90 | 0.30 | 35.40 |
| | **1st B Main Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.00 | 8.40 | 7.70 | 0.30 | 69.30 |
| | Ch 30.00 to 63.00 Mts | | 1 | 33.00 | 8.40 | 9.00 | 8.70 | 0.30 | 86.13 |
| | **6th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.20 | 5.50 | 0.30 | 49.50 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.30 | 45.90 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.00 | 5.00 | 5.00 | 0.30 | 45.00 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.00 | 5.50 | 5.25 | 0.30 | 47.25 |
| | Ch 120.00 to 128.00 Mts | | 1 | 8.00 | 5.50 | 5.00 | 5.25 | 0.30 | 12.60 |
| | Sub Cross1 | | 1 | 10.00 | 5.50 | 5.25 | 5.38 | 0.30 | 16.13 |
| | Sub Cross2 | | 1 | 18.00 | 4.50 | 4.40 | 4.45 | 0.30 | 24.03 |
| | Sub Cross1 | | 1 | 20.00 | 5.30 | 5.00 | 5.15 | 0.30 | 30.90 |
| | **Chinna Tata Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.60 | 5.70 | 0.30 | 51.30 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 5.30 | 5.45 | 0.30 | 49.05 |
| | Ch 60.00 to 73.2.00 Mts | | 1 | 13.20 | 5.30 | 5.30 | 5.30 | 0.30 | 20.99 |
| | **Lakshmi Layout 1St Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.50 | 4.10 | 5.80 | 0.30 | 52.20 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.10 | 4.70 | 4.40 | 0.30 | 39.60 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.70 | 5.60 | 5.15 | 0.30 | 46.35 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.60 | 5.00 | 5.30 | 0.30 | 47.70 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 5.00 | 5.00 | 5.00 | 0.30 | 45.00 |
| | Ch 150.00 to 180.00 Mts | | 1 | 30.00 | 5.00 | 5.00 | 5.00 | 0.30 | 45.00 |
| | Ch 180.00 to 185.20 Mts | | 1 | 5.20 | 5.00 | 5.20 | 5.10 | 0.30 | 7.96 |
| | **Venkateshwara layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.50 | 5.50 | 6.50 | 0.30 | 58.50 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | 7th A Main | | 1 | 32.00 | 5.20 | 5.00 | 5.10 | 0.30 | 48.96 |
| | **Kempegowda Garden 1st Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.60 | 5.00 | 4.80 | 0.30 | 43.20 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.30 | 45.90 |
| | **1st Main-1st Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.40 | 5.00 | 5.20 | 0.30 | 46.80 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 5.60 | 5.30 | 0.30 | 47.70 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.60 | 5.80 | 5.70 | 0.30 | 51.30 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.80 | 5.90 | 5.85 | 0.30 | 52.65 |
| | Ch 120.00 to 124.00 Mts | | 1 | 4.00 | 5.90 | 6.00 | 5.95 | 0.30 | 7.14 |
| | **2nd Main-3rd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.50 | 5.65 | 0.30 | 50.85 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | 0.30 | 51.75 |
| | Ch 60.00 to 69.00 Mts | | 1 | 9.00 | 6.00 | 5.80 | 5.90 | 0.30 | 15.93 |
| | **2nd Main-4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 5.40 | 5.15 | 0.30 | 46.35 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.40 | 5.80 | 5.60 | 0.30 | 50.40 |
| | Ch 60.00 to 65.00 Mts | | 1 | 5.00 | 5.80 | 6.00 | 5.90 | 0.30 | 8.85 |
| | **2nd Main-5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 5.30 | 5.45 | 0.30 | 49.05 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.60 | 5.45 | 0.30 | 49.05 |
| | Ch 60.00 to 63.70 Mts | | 1 | 3.70 | 5.60 | 5.10 | 5.35 | 0.30 | 5.94 |
| | **Saptagiri Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.20 | 5.50 | 6.35 | 0.30 | 57.15 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 6.10 | 5.80 | 0.30 | 52.20 |
| | Ch 60.00 to 62.80 Mts | | 1 | 2.80 | 6.10 | 6.25 | 6.18 | 0.30 | 5.19 |
| | **Saptagiri Layout From Flag Pole (L shape)** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 8.10 | 5.60 | 6.85 | 0.30 | 61.65 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 4.20 | 4.90 | 0.30 | 44.10 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.20 | 5.10 | 4.65 | 0.30 | 41.85 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.10 | 4.80 | 4.95 | 0.30 | 44.55 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.80 | 4.60 | 4.70 | 0.30 | 42.30 |
| | Ch 150.00 to 160.00 Mts | | 1 | 10.00 | 4.60 | 6.00 | 5.30 | 0.30 | 15.90 |
| | **Kempegowda Garden LHS** | | | | | | | | |
| | 1st Cross | | 1 | 24.50 | 6.20 | 4.80 | 5.50 | 0.30 | 40.43 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.70 | 5.80 | 5.75 | 0.30 | 51.75 |
| | Ch 30.00 to 38.70 Mts | | 1 | 8.70 | 5.80 | 5.90 | 5.85 | 0.30 | 15.27 |
| | **3rd cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | 0.30 | 51.75 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.00 | 5.50 | 5.75 | 0.30 | 51.75 |
| | Ch 60.00 to 68.50 Mts | | 1 | 8.50 | 5.50 | 5.60 | 5.55 | 0.30 | 14.15 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 4.50 | 4.70 | 0.30 | 42.30 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| 2nd & Part - MEASUREMENT SHEET | | | | | | | | | |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.50 | 4.00 | 4.25 | 0.30 | 38.25 |
| | Ch 60.00 to 79.90 Mts | | 1 | 19.90 | 4.00 | 4.40 | 4.20 | 0.30 | 25.07 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.30 | 45.90 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 4.50 | 4.75 | 0.30 | 42.75 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | 4.50 | 5.10 | 4.80 | 0.30 | 13.39 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.35 | 3.70 | 4.03 | 0.30 | 36.23 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 3.70 | 4.00 | 3.85 | 0.30 | 34.65 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.00 | 4.50 | 4.25 | 0.30 | 38.25 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.50 | 4.40 | 4.45 | 0.30 | 40.05 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.40 | 4.60 | 4.50 | 0.30 | 40.50 |
| | Ch 150.00 to 154.00 Mts | | 1 | 4.00 | 4.60 | 5.25 | 4.93 | 0.30 | 5.93 |
| | **Someshwara temple RHS SideC C Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.70 | 5.20 | 5.95 | 0.30 | 53.55 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.20 | 4.20 | 4.70 | 0.30 | 42.30 |
| | Ch 60.00 to 81.10 Mts | | 1 | 21.10 | 4.20 | 3.80 | 4.00 | 0.30 | 25.32 |
| | **Temple Frount side** | | 1 | 5.00 | 2.10 | 3.80 | 2.95 | 0.15 | 2.27 |
| | temple End | | 1 | 30.70 | 3.80 | 5.00 | 4.40 | 0.30 | 40.52 |
| | | | | | | | | | |
| | | | | **Total Qty Work Done** | | | | | **12156.70** |

Executed
22/5/22 to
14/6/22.

Executed

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For VG Constructions Pvt. Ltd.,

Managing Director

| | |
|---|---|
| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| 3 | Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. No. KBS 4.1, 4.2Revision. | | | | | | | | |
| | **Vinayaka lay out 1st stage** | | | | | | | | |
| | 1st main road | | 1 | 7.80 | | | 1.20 | 0.15 | 1.40 |
| | 1st A Main road | | 1 | 7.30 | | | 1.20 | 0.15 | 1.31 |
| | | | | | | | | | |
| | Drain @ Chikka Sandra | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | | | 0.90 | 0.15 | 4.05 |
| | Ch 30.00 to 40.50mt | | 1 | 10.50 | | | 0.90 | 0.15 | 1.42 |
| | Culvert | | 1 | 5.80 | | | 1.20 | 0.15 | 1.04 |
| | | | | | | | | | **9.23** |

Kseeiam 11/6/22 to 6/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 4 | Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200 | | | | | | | | |
| | **Vinayaka lay out 1st stage** | | | | | | | | |
| | | NO's | | NO's | Lenth | T-lenth | W/mtr | | TW |
| | 1st main road | 7.80 | | | | | | | |
| | 12mm dia U Bar | | 2 | 32 | 3.60 | 231.84 | 0.90 | | 208.66 |
| | 10mm dia D/R | | 1 | 16.00 | 7.80 | 124.80 | 0.62 | | 77.38 |
| | 1st A Main road | 7.25 | | | | | | | |
| | 12mm dia U Bar | | 2 | 30.0 | 3.60 | 216.00 | 0.90 | | 194.40 |
| | 10mm dia D/R | | 1 | 16.00 | 7.25 | 116.00 | 0.62 | | 71.92 |
| | Drain @ Chikka Sandra | 40.50 | | | | | | | |
| | 10mm dia U Bar | 40.50 | 1 | 163.0 | 3.60 | 586.80 | 0.62 | | 363.82 |
| | 10mm dia D/R | | 1 | 16.00 | 40.50 | 648.00 | 0.62 | | 401.76 |
| | Chikka sandra Culvert | | | | | | | | |
| | 12mm dia U Bar | | 2 | 30.0 | 3.60 | 216.00 | 0.90 | | 194.40 |
| | 10mm dia D/R | | 1 | 16.00 | 5.80 | 92.80 | 0.62 | | 57.54 |
| | | | | | | | | | |
| | | | | | | | | Kgs | 1569.86 |
| | | MT | | | | | | | 1.57 |

CVG Constructions Pvt. Ltd. Director

Kseeiam 9/6/22 to 10/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| Name of Work :- | toration and Improvements of roads and drains in AYR Layout, Shettihalli village, Layout of Chikkasandra village and Abbigere village roads,BTS lage,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 ettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| 5 | Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500,1700, 2200. including cost of materials, labour, HOM complete as per specifications. | | | | | | | | |
| | **Vinayaka lay out 1st stage** | | | | | | | | |
| | 1st main road | | 1 | 7.80 | | | 1.20 | 0.15 | 1.40 |
| | 1st A Main road | | 1 | 7.30 | | | 1.20 | 0.15 | 1.31 |
| | Drain @ Chikka Sandra | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | | | 0.90 | 0.15 | 4.05 |
| | Ch 30.00 to 40.50mt | | 1 | 10.50 | | | 0.90 | 0.15 | 1.42 |
| | Culvert | | 1 | 5.80 | | | 1.20 | 0.15 | 1.04 |
| | **Side wall** | | | | | | | | |
| | Vinayaka lay out 1st stage | | | | | | | | |
| | 1st main road | | 2 | 7.80 | | | 0.23 | 0.60 | 2.15 |
| | 1st A Main road | | 2 | 7.30 | | | 0.23 | 0.60 | 2.01 |
| | Drain @ Chikka Sandra | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.15 | 0.60 | 5.40 |
| | Ch 30.00 to 40.50mt | | 2 | 10.50 | | | 0.15 | 0.60 | 1.89 |
| | Culvert | | 2 | 5.80 | | | 0.23 | 0.15 | 0.40 |
| | | | | | | | | | **21.09** |

K.S.C.C.(S&W) 10/6/22 to 15/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 6 | Providing and laying Pre Cast Drain Cover slabs of 230mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work | | | | | | | | |
| | **Vinayaka lay out 1st stage** | | | | | | | | |
| | 1st main road | | 1 | 7.00 | | | 1.20 | | 8.40 |
| | 1st B Main road | | 1 | 6.80 | | | 1.20 | | 8.16 |
| | 2nd cross | | 1 | 7.50 | | | 1.20 | | 9.00 |
| | Chikka Sandra | | 1 | 5.80 | | | 1.20 | | 6.96 |
| | | | | | | | | | **32.52** |

K.S.C.C.(S&W) 20/6/22

CVG Constructions Pvt. Ltd.,
Managing Director

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.70 | 5.80 | 5.75 | | 172.50 |
| | Ch 30.00 to 38.70 Mts | | 1 | 8.70 | 5.80 | 5.90 | 5.85 | | 50.90 |
| | **3rd cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | | 172.50 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.00 | 5.50 | 5.75 | | 172.50 |
| | Ch 60.00 to 68.50 Mts | | 1 | 8.50 | 5.50 | 5.60 | 5.55 | | 47.18 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 4.50 | 4.70 | | 141.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.50 | 4.00 | 4.25 | | 127.50 |
| | Ch 60.00 to 79.90 Mts | | 1 | 19.90 | 4.00 | 4.40 | 4.20 | | 83.58 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | | 153.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 4.50 | 4.75 | | 142.50 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | 4.50 | 5.10 | 4.80 | | 44.64 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.35 | 3.70 | 4.03 | | 120.75 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 3.70 | 4.00 | 3.85 | | 115.50 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.00 | 4.50 | 4.25 | | 127.50 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.50 | 4.40 | 4.45 | | 133.50 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.40 | 4.60 | 4.50 | | 135.00 |
| | Ch 150.00 to 154.00 Mts | | 1 | 4.00 | 4.60 | 5.25 | 4.93 | | 19.70 |
| | | | | | | | | | **32641.84** |
| 10 | Leading charges for Scarified quantity Complete as per Sepcification & with all lead & lift Charges & as per direction of the Engineer -in- Charge of work | | | | | | 32641.84 | 0.075 | 2448.14 |
| | | | | | | | | | **2448.14** |
| 12 | Providing and filling Stone Dust in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications. | | | | | | | | |
| | **BWSSB CUT Portion** | | | | | | | | |
| | **R K LAYOUT From Aswathkatte** | | | | | | | | |
| | CH 0.00 TO 4.00 Mts | | 1 | 4.00 | | | 0.80 | 0.25 | 0.80 |
| | CH 4.00 TO 34.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | CH 34.00 TO 66.10 Mts | | 1 | 32.10 | | | 0.80 | 0.25 | 6.42 |
| | **1st Cross RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 30.00 to 54.50 Mts | | 1 | 24.50 | | | 0.80 | 0.25 | 4.90 |

Executed 4/6/22 to 10/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

C'G Constructions Pvt. Ltd.,
Managing Director

Executed 8/6/22 to 15/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 60.00 to 68.50 Mts | | 1 | 8.50 | | | 0.80 | 0.25 | 1.70 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 60.00 to 79.90 Mts | | 1 | 19.90 | | | 0.80 | 0.25 | 3.98 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | | | 0.80 | 0.25 | 1.86 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | | | 0.80 | 0.25 | 6.00 |
| | Ch 150.00 to 154.00 Mts | | 1 | 4.00 | | | 0.80 | 0.25 | 0.80 |
| | | | | | | | | | **1148.50** |

Kseccion 13/6/22 to 19/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 13 | Providing and laying in position **Plain cement concrete of Mix 1:3:6** with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum machine mixed, concrete laid in layers not exceedi | | | | | | | | |
| | **Someshwara temple RHS SideC C Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.70 | 5.20 | 5.95 | 0.10 | 17.85 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.20 | 4.20 | 4.70 | 0.10 | 14.10 |
| | Ch 60.00 to 81.10 Mts | | 1 | 21.10 | 4.20 | 3.80 | 4.00 | 0.10 | 8.44 |
| | **Temple Frount side** | | 1 | 5.00 | 2.10 | 3.80 | 2.95 | 0.10 | 1.48 |
| | temple End | | 1 | 30.70 | 3.80 | 5.00 | 4.40 | 0.10 | 13.51 |
| | | | | | | | | | **55.37** |

Kseccion 9/06/22 to 10/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

For G Constructions Pvt. Ltd.,
Managing Director

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |

2nd & Part - MEASUREMENT SHEET

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 14 | Cement concrete pavement.Construction of un-reinforced plain cement **Concrete Pavement,** using Grade concrete M30 over a prepared sub base with OPC coarse aggregate at 0.69cum, fine aggregate 0.46cum, Coarse and fine aggregate conforming to IS :383-2016, with Superplastizer @3lts confirming to IS9103-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. -(with OPC at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum)( | | | | | | | | |
| **Someshwara temple RHS SideC C Road** | | | | | | | | | |
| Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.70 | 5.20 | 5.95 | 0.15 | 26.78 | |
| Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.20 | 4.20 | 4.70 | 0.15 | 21.15 | |
| Ch 60.00 to 81.10 Mts | | 1 | 21.10 | 4.20 | 3.80 | 4.00 | 0.15 | 12.66 | |
| **Temple Frount side** | | 1 | 5.00 | 2.10 | 3.80 | 2.95 | 0.15 | 2.21 | |
| temple End | | 1 | 30.70 | 3.80 | 5.00 | 4.40 | 0.15 | 20.26 | |
| | | | | | | | | | 83.06 |

13/6/22

CVG Constructions Pvt. Ltd.,

Managing Director

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 15 | Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregatesof granite/trap/basalt material, mixing by mix in place method by rotavator at OMC, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density,complete as per specification & With all lead & lift charges & as per direction of Engineer-In-Charge of Work | | | | | | | | |
| **R K LAYOUT From Aswathkatte** | | | | | | | | | |
| CH 0.00 TO 4.00 Mts | | 1 | 4.00 | 8.00 | 5.20 | 6.60 | 0.15 | 3.96 | |
| CH 4.00 TO 34.00 Mts | | 1 | 30.00 | 5.20 | 5.20 | 5.20 | 0.15 | 23.40 | |
| CH 34.00 TO 66.10 Mts | | 1 | 32.10 | 5.20 | 5.20 | 5.20 | 0.15 | 25.04 | |
| **1st Cross RHS** | | | | | | | | | |
| Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.00 | 4.80 | 4.90 | 0.15 | 22.05 | |
| Ch 30.00 to 54.50 Mts | | 1 | 24.50 | 4.80 | 4.95 | 4.88 | 0.15 | 17.92 | |
| **1st Cross LHS** | | | | | | | | | |
| Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.30 | 4.70 | 5.00 | 0.15 | 22.50 | |
| Ch 30.00 to 54.00 Mts | | 1 | 24.00 | 4.70 | 5.00 | 4.85 | 0.15 | 17.46 | |
| **2nd Cross** | | | | | | | | | |
| Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 4.00 | 4.60 | 0.15 | 20.70 | |
| Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.00 | 5.00 | 4.50 | 0.15 | 20.25 | |
| Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.00 | 4.00 | 4.50 | 0.15 | 20.25 | |

| | |
|---|---|
| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.15 | 22.95 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 4.50 | 4.75 | 0.15 | 21.38 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | 4.50 | 5.10 | 4.80 | 0.15 | 6.70 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.35 | 3.70 | 4.03 | 0.15 | 18.11 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 3.70 | 4.00 | 3.85 | 0.15 | 17.33 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.00 | 4.50 | 4.25 | 0.15 | 19.13 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.50 | 4.40 | 4.45 | 0.15 | 20.03 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.40 | 4.60 | 4.50 | 0.15 | 20.25 |
| | Ch 150.00 to 154.00 Mts | | 1 | 4.00 | 4.60 | 5.25 | 4.93 | 0.15 | 2.96 |
| | | | | | | | | | |
| | | | | | | | | | **4896.28** |

...tions Pvt. Ltd.,

Director,

19/6/22 to 29/6/22

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.70 | 5.20 | 4.95 | 0.20 | 29.70 |
| | Ch 60.00 to 66.90 Mts | | 1 | 6.90 | 5.20 | 5.40 | 5.30 | 0.20 | 7.31 |
| | **3rd main Vinayaka Lay out LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.00 | 5.80 | 5.90 | 0.20 | 35.40 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.80 | 6.00 | 5.90 | 0.20 | 35.40 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.00 | 6.00 | 6.00 | 0.20 | 36.00 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 6.00 | 6.20 | 6.10 | 0.20 | 36.60 |
| | Ch 120.00 to 127.00 Mts | | 1 | 7.00 | 6.20 | 6.30 | 6.25 | 0.20 | 8.75 |
| | **3rd main Vinayaka Lay out RHS Sub 2nd Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 4.90 | 5.05 | 0.20 | 30.30 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.90 | 4.80 | 4.85 | 0.20 | 29.10 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.80 | 4.20 | 4.50 | 0.20 | 27.00 |
| | Ch 90.00 to 115.00 Mts | | 1 | 25.00 | 4.20 | 4.10 | 4.15 | 0.20 | 20.75 |
| | **3rd Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.30 | 4.80 | 5.05 | 0.20 | 30.30 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.80 | 5.60 | 5.20 | 0.20 | 31.20 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.60 | 5.70 | 5.65 | 0.20 | 33.90 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.70 | 4.80 | 5.25 | 0.20 | 31.50 |
| | Ch 120.00 to 131.00 Mts | | 1 | 11.00 | 4.80 | 3.90 | 4.35 | 0.20 | 9.57 |
| | **4th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 4.90 | 5.20 | 0.20 | 31.20 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.90 | 5.90 | 5.40 | 0.20 | 32.40 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.90 | 4.80 | 5.35 | 0.20 | 32.10 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.80 | 4.70 | 4.75 | 0.20 | 28.50 |
| | Ch 120.00 to 151.00 Mts | | 1 | 31.00 | 4.70 | 4.30 | 4.50 | 0.20 | 27.90 |
| | **5th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.80 | 5.30 | 5.05 | 0.20 | 30.30 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.30 | 5.30 | 0.20 | 31.80 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.30 | 5.20 | 5.25 | 0.20 | 31.50 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.20 | 5.80 | 5.50 | 0.20 | 33.00 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 5.80 | 6.00 | 5.90 | 0.20 | 35.40 |
| | Ch 150.00 to 180.00 Mts | | 1 | 30.00 | 6.00 | 5.00 | 5.50 | 0.20 | 33.00 |
| | Ch 180.00 to 210.00 Mts | | 1 | 30.00 | 5.00 | 6.00 | 5.50 | 0.20 | 33.00 |
| | Ch 210.00 to 240.00 Mts | | 1 | 30.00 | 6.00 | 5.90 | 5.95 | 0.20 | 35.70 |
| | Ch 240.00 to 260.00 Mts | | 1 | 20.00 | 5.90 | 5.90 | 5.90 | 0.20 | 23.60 |
| | **1st B Main Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.00 | 8.40 | 7.70 | 0.20 | 46.20 |
| | Ch 30.00 to 63.00 Mts | | 1 | 33.00 | 8.40 | 9.00 | 8.70 | 0.20 | 57.42 |
| | **6th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.20 | 5.50 | 0.20 | 33.00 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.20 | 30.60 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| 19 | Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading; premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and ialignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision do using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-11 (50 mm to 75 mm) with 4.5 VG-30 Bitumen complete as per specification With all lead & lift charges & as per direction of ngineer-In-Charge of Work | | | | | | | | |
| | **R K LAYOUT From Aswathkatte** | | | | | | | | |
| | CH 0.00 TO 4.00 Mts | | 1 | 4.00 | 8.00 | 5.20 | 6.60 | 0.05 | 1.32 |
| | CH 4.00 TO 34.00 Mts | | 1 | 30.00 | 5.20 | 5.20 | 5.20 | 0.05 | 7.80 |
| | CH 34.00 TO 66.10 Mts | | 1 | 32.10 | 5.20 | 5.20 | 5.20 | 0.05 | 8.35 |
| | **1st Cross RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.00 | 4.80 | 4.90 | 0.05 | 7.35 |
| | Ch 30.00 to 54.50 Mts | | 1 | 24.50 | 4.80 | 4.95 | 4.88 | 0.05 | 5.97 |
| | **1st Cross LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.30 | 4.70 | 5.00 | 0.05 | 7.50 |
| | Ch 30.00 to 54.00 Mts | | 1 | 24.00 | 4.70 | 5.00 | 4.85 | 0.05 | 5.82 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 4.00 | 4.60 | 0.05 | 6.90 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.00 | 5.00 | 4.50 | 0.05 | 6.75 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.00 | 4.00 | 4.50 | 0.05 | 6.75 |
| | Ch 90.00 to 125.00 Mts | | 1 | 35.00 | 4.00 | 4.00 | 4.00 | 0.05 | 7.00 |
| | **3rd Cross L Shape ( Park and School road)** | | | | | | | | |
| | Ch 0.00 to 31.00 Mts | **park** | 1 | 31.00 | 5.20 | 4.10 | 4.65 | 0.05 | 7.21 |
| | Ch 0.00 to 30.00 Mts | **School** | 1 | 30.00 | 4.80 | 4.30 | 4.55 | 0.05 | 6.83 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.30 | 5.00 | 4.65 | 0.05 | 6.98 |
| | Ch 60.00 to 92.50 Mts | | 1 | 32.50 | 5.00 | 5.10 | 5.05 | 0.05 | 8.21 |
| | **1st main Bhyraveshwara Nagara** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 5.60 | 5.55 | 0.05 | 8.33 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 4.70 | 5.15 | 0.05 | 7.73 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.70 | 4.70 | 4.70 | 0.05 | 7.05 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.70 | 5.10 | 4.90 | 0.05 | 7.35 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 5.10 | 5.00 | 5.05 | 0.05 | 7.58 |
| | Ch 150.00 to 162.00 Mts | | 1 | 12.00 | 5.00 | 5.00 | 5.00 | 0.05 | 3.00 |
| | Sub Cross-1 LHS | | 1 | 23.90 | 5.60 | 5.10 | 5.35 | 0.05 | 6.39 |
| | Sub Cross-2 LHS | | 1 | 27.00 | 5.50 | 4.90 | 5.20 | 0.05 | 7.02 |
| | **Vinayaka nagara Main road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.70 | 7.10 | 6.90 | 0.05 | 10.35 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 7.10 | 6.10 | 6.60 | 0.05 | 9.90 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.10 | 6.90 | 6.50 | 0.05 | 9.75 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 6.90 | 6.50 | 6.70 | 0.05 | 10.05 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 6.50 | 7.00 | 6.75 | 0.05 | 10.13 |
| | Ch 150.00 to 180.00 Mts | | 1 | 30.00 | 7.00 | 7.00 | 7.00 | 0.05 | 10.50 |
| | Ch 180.00 to 210.00 Mts | | 1 | 30.00 | 7.00 | 6.90 | 6.95 | 0.05 | 10.43 |
| | Ch 210.00 to 240.00 Mts | | 1 | 30.00 | 6.90 | 7.00 | 6.95 | 0.05 | 10.43 |

E.E. (D.D.)

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 240.00 to 255.00 Mts | | 1 | 15.00 | 7.00 | 6.70 | 6.85 | 0.05 | 5.14 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 1st Main L shape** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 5.60 | 5.60 | 0.05 | 8.40 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 5.60 | 5.60 | 0.05 | 8.40 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.60 | 5.60 | 5.60 | 0.05 | 8.40 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.60 | 4.60 | 4.60 | 0.05 | 6.90 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.60 | 4.60 | 4.60 | 0.05 | 6.90 |
| | Ch 150.00 to 156.80 Mts | | 1 | 6.80 | 4.60 | 4.25 | 4.25 | 0.05 | 1.45 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.50 | 5.60 | 6.05 | 0.05 | 9.08 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 5.80 | 5.70 | 0.05 | 8.55 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.80 | 5.60 | 5.70 | 0.05 | 8.55 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.60 | 5.20 | 4.60 | 0.05 | 6.90 |
| | Ch 120.00 to 125.00 Mts | | 1 | 5.00 | 5.20 | 5.50 | 5.35 | 0.05 | 1.34 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main 1st cross RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 4.60 | 5.10 | 0.05 | 7.65 |
| | Ch 30.00 to 46.00 Mts | | 1 | 16.00 | 4.60 | 3.90 | 4.25 | 0.05 | 3.40 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main 2nd cross LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.80 | 4.90 | 4.85 | 0.05 | 7.28 |
| | Ch 30.00 to 25.70 Mts | | 1 | 25.70 | 4.90 | 5.30 | 5.10 | 0.05 | 6.55 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main 2nd cross RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 4.20 | 4.90 | 0.05 | 7.35 |
| | Ch 30.00 to 35.50 Mts | | 1 | 5.50 | 4.20 | 4.20 | 4.20 | 0.05 | 1.16 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main 3rd cross RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.90 | 4.30 | 5.10 | 0.05 | 7.65 |
| | Ch 30.00 to 32.5Mts | | 1 | 2.50 | 4.30 | 4.40 | 4.35 | 0.05 | 0.54 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main 3rd cross LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.70 | 5.00 | 4.85 | 0.05 | 7.28 |
| | Ch 30.00 to 36.00 Mts | | 1 | 6.00 | 5.00 | 5.10 | 5.05 | 0.05 | 1.52 |
| | **Vinayaka nagara Phase-2 ( After SWD ) 2nd Main 4th cross LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.10 | 5.30 | 4.70 | 0.05 | 7.05 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.20 | 5.25 | 0.05 | 7.88 |
| | Ch 60.00 to 66.20 Mts | | 1 | 6.20 | 5.20 | 5.20 | 5.20 | 0.05 | 1.61 |
| | **3rd cross Vinayaka Lay out** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.90 | 6.20 | 6.05 | 0.05 | 9.08 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.20 | 6.20 | 6.20 | 0.05 | 9.30 |
| | Ch 60.00 to 80.00 Mts | | 1 | 20.00 | 6.20 | 6.90 | 6.55 | 0.05 | 6.55 |
| | **1st main Vinayaka Lay out RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.00 | 6.90 | 6.95 | 0.05 | 10.43 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.90 | 6.70 | 6.80 | 0.05 | 10.20 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.70 | 6.70 | 6.70 | 0.05 | 10.05 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 6.70 | 6.60 | 6.65 | 0.05 | 9.98 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 6.60 | 5.70 | 6.15 | 0.05 | 9.23 |
| | Ch 150.00 to 184.00 Mts | | 1 | 4.00 | 5.70 | 5.50 | 5.60 | 0.05 | 1.12 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | **1st main Vinayaka Lay out LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.50 | 5.70 | 6.10 | 0.05 | 9.15 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.70 | 5.90 | 5.80 | 0.05 | 8.70 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.90 | 6.50 | 6.20 | 0.05 | 9.30 |
| | Ch 90.00 to 125.00 Mts | | 1 | 35.00 | 6.50 | 7.00 | 6.75 | 0.05 | 11.81 |
| | **1st A main Vinayaka Lay out LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.90 | 5.50 | 5.70 | 0.05 | 8.55 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 5.80 | 5.65 | 0.05 | 8.48 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.80 | 4.70 | 5.25 | 0.05 | 7.88 |
| | Ch 90.00 to 125.00 Mts | | 1 | 35.00 | 4.70 | 5.60 | 5.15 | 0.05 | 9.01 |
| | **2nd main Vinayaka Lay out RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.00 | 6.10 | 5.55 | 0.05 | 8.33 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.10 | 6.50 | 6.30 | 0.05 | 9.45 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.50 | 5.50 | 6.00 | 0.05 | 9.00 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.50 | 5.50 | 5.50 | 0.05 | 8.25 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 5.50 | 6.50 | 6.00 | 0.05 | 9.00 |
| | Ch 150.00 to 182.90 Mts | | 1 | 2.90 | 6.50 | 5.80 | 6.15 | 0.05 | 0.89 |
| | **2nd main Vinayaka Lay out LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.00 | 5.90 | 5.95 | 0.05 | 8.93 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.90 | 6.40 | 6.15 | 0.05 | 9.23 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.40 | 6.50 | 6.45 | 0.05 | 9.68 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 6.50 | 5.60 | 6.05 | 0.05 | 9.08 |
| | Ch 120.00 to 125.00 Mts | | 1 | 5.00 | 5.60 | 5.70 | 5.65 | 0.05 | 1.41 |
| | **3rd main Vinayaka Lay out RHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.00 | 5.60 | 5.80 | 0.05 | 8.70 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 6.40 | 6.00 | 0.05 | 9.00 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.40 | 6.00 | 6.20 | 0.05 | 9.30 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 6.00 | 6.30 | 6.15 | 0.05 | 9.23 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 6.30 | 6.60 | 6.45 | 0.05 | 9.68 |
| | Ch 150.00 to 181.80 Mts | | 1 | 1.80 | 6.60 | 6.90 | 6.75 | 0.05 | 0.61 |
| | **3rd main Vinayaka Lay out RHS Sub 1st A Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 4.60 | 5.10 | 0.05 | 7.65 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.60 | 4.30 | 4.45 | 0.05 | 6.68 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.30 | 4.50 | 4.40 | 0.05 | 6.60 |
| | Ch 90.00 to 103.00 Mts | | 1 | 13.00 | 4.50 | 5.00 | 4.75 | 0.05 | 3.09 |
| | **1st Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 3.80 | 3.80 | 3.80 | 0.05 | 5.70 |
| | Ch 30.00 to 40.90 Mts | | 1 | 10.90 | 3.80 | 3.70 | 3.75 | 0.05 | 2.04 |
| | **2nd Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.80 | 4.60 | 4.70 | 0.05 | 7.05 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.60 | 4.30 | 4.45 | 0.05 | 6.68 |
| | Ch 60.00 to 24.00 Mts | | 1 | 24.00 | 4.30 | 4.20 | 4.25 | 0.05 | 5.10 |
| | **3rd Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.60 | 4.70 | 4.65 | 0.05 | 6.98 |

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.70 | 5.20 | 4.95 | 0.05 | 7.43 |
| | Ch 60.00 to 66.90 Mts | | 1 | 6.90 | 5.20 | 5.40 | 5.30 | 0.05 | 1.83 |
| | **3rd main Vinayaka Lay out LHS** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.00 | 5.80 | 5.90 | 0.05 | 8.85 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.80 | 6.00 | 5.90 | 0.05 | 8.85 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 6.00 | 6.00 | 6.00 | 0.05 | 9.00 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 6.00 | 6.20 | 6.10 | 0.05 | 9.15 |
| | Ch 120.00 to 127.00 Mts | | 1 | 7.00 | 6.20 | 6.30 | 6.25 | 0.05 | 2.19 |
| | **3rd main Vinayaka Lay out RHS Sub 2nd Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 4.90 | 5.05 | 0.05 | 7.58 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.90 | 4.80 | 4.85 | 0.05 | 7.28 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.80 | 4.20 | 4.50 | 0.05 | 6.75 |
| | Ch 90.00 to 115.00 Mts | | 1 | 25.00 | 4.20 | 4.10 | 4.15 | 0.05 | 5.19 |
| | **3rd Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.30 | 4.80 | 5.05 | 0.05 | 7.58 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.80 | 5.60 | 5.20 | 0.05 | 7.80 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.60 | 5.70 | 5.65 | 0.05 | 8.48 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.70 | 4.80 | 5.25 | 0.05 | 7.88 |
| | Ch 120.00 to 131.00 Mts | | 1 | 11.00 | 4.80 | 3.90 | 4.35 | 0.05 | 2.39 |
| | **4th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 4.90 | 5.20 | 0.05 | 7.80 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.90 | 5.90 | 5.40 | 0.05 | 8.10 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.90 | 4.80 | 5.35 | 0.05 | 8.03 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.80 | 4.70 | 4.75 | 0.05 | 7.13 |
| | Ch 120.00 to 151.00 Mts | | 1 | 31.00 | 4.70 | 4.30 | 4.50 | 0.05 | 6.98 |
| | **5th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.80 | 5.30 | 5.05 | 0.05 | 7.58 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.30 | 5.30 | 0.05 | 7.95 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.30 | 5.20 | 5.25 | 0.05 | 7.88 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.20 | 5.80 | 5.50 | 0.05 | 8.25 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 5.80 | 6.00 | 5.90 | 0.05 | 8.85 |
| | Ch 150.00 to 180.00 Mts | | 1 | 30.00 | 6.00 | 5.00 | 5.50 | 0.05 | 8.25 |
| | Ch 180.00 to 210.00 Mts | | 1 | 30.00 | 5.00 | 6.00 | 5.50 | 0.05 | 8.25 |
| | Ch 210.00 to 240.00 Mts | | 1 | 30.00 | 6.00 | 5.90 | 5.95 | 0.05 | 8.93 |
| | Ch 240.00 to 260.00 Mts | | 1 | 20.00 | 5.90 | 5.90 | 5.90 | 0.05 | 5.90 |
| | **1st B Main Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 7.00 | 8.40 | 7.70 | 0.05 | 11.55 |
| | Ch 30.00 to 63.00 Mts | | 1 | 33.00 | 8.40 | 9.00 | 8.70 | 0.05 | 14.36 |
| | **6th Cross Road** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.20 | 5.50 | 0.05 | 8.25 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.05 | 7.65 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.00 | 5.00 | 5.00 | 0.05 | 7.50 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.00 | 5.50 | 5.25 | 0.05 | 7.88 |
| | Ch 120.00 to 128.00 Mts | | 1 | 8.00 | 5.50 | 5.00 | 5.25 | 0.05 | 2.10 |

Checked
E.E. (D.D.)

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.80 | 4.60 | 4.70 | 0.05 | 7.05 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.60 | 4.70 | 4.65 | 0.05 | 6.98 |
| | Ch 150.00 to 162.00 Mts | | 1 | 12.00 | 4.70 | 5.50 | 5.10 | 0.05 | 3.06 |
| | **Lakshmi Layout (1St Cross) 3rd main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.30 | 4.00 | 4.65 | 0.05 | 6.98 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.00 | 4.20 | 4.10 | 0.05 | 6.15 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.20 | 4.70 | 4.45 | 0.05 | 6.68 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.70 | 4.50 | 4.60 | 0.05 | 6.90 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.50 | 5.30 | 4.90 | 0.05 | 7.35 |
| | Ch 150.00 to 160.00 Mts | | 1 | 10.00 | 5.30 | 4.90 | 5.10 | 0.05 | 2.55 |
| | **Lakshmi Layout (1St Cross) 4th main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 4.20 | 4.55 | 0.05 | 6.83 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.20 | 4.10 | 4.15 | 0.05 | 6.23 |
| | Ch 60.00 to 70.00 Mts | | 1 | 10.00 | 4.10 | 4.00 | 4.05 | 0.05 | 2.03 |
| | 5th Main | | 1 | 25.00 | 4.80 | 4.90 | 4.85 | 0.05 | 6.06 |
| | 6th Main | | 1 | 25.00 | 4.60 | 4.70 | 4.65 | 0.05 | 5.81 |
| | 7th Main | | 1 | 25.00 | 4.50 | 4.50 | 4.50 | 0.05 | 5.63 |
| | 7th A Main | | 1 | 32.00 | 5.20 | 5.00 | 5.10 | 0.05 | 8.16 |
| | **Kempegowda Garden 1st Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.60 | 5.00 | 4.80 | 0.05 | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.05 | 7.65 |
| | **1st Main-1st Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.40 | 5.00 | 5.20 | 0.05 | 7.80 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 5.60 | 5.30 | 0.05 | 7.95 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.60 | 5.80 | 5.70 | 0.05 | 8.55 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.80 | 5.90 | 5.85 | 0.05 | 8.78 |
| | Ch 120.00 to 124.00 Mts | | 1 | 4.00 | 5.90 | 6.00 | 5.95 | 0.05 | 1.19 |
| | **2nd Main-3rd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.50 | 5.65 | 0.05 | 8.48 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | 0.05 | 8.63 |
| | Ch 60.00 to 69.00 Mts | | 1 | 9.00 | 6.00 | 5.80 | 5.90 | 0.05 | 2.66 |
| | **2nd Main-4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 5.40 | 5.15 | 0.05 | 7.73 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.40 | 5.80 | 5.60 | 0.05 | 8.40 |
| | Ch 60.00 to 65.00 Mts | | 1 | 5.00 | 5.80 | 6.00 | 5.90 | 0.05 | 1.48 |
| | **2nd Main-5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 5.30 | 5.45 | 0.05 | 8.18 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.60 | 5.45 | 0.05 | 8.18 |
| | Ch 60.00 to 63.70 Mts | | 1 | 3.70 | 5.60 | 5.10 | 5.35 | 0.05 | 0.99 |
| | **Saptagiri Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.50 | 5.65 | 0.05 | 8.48 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 6.10 | 5.80 | 0.05 | 8.70 |
| | Ch 60.00 to 62.80 Mts | | 1 | 2.80 | 6.10 | 6.25 | 6.18 | 0.05 | 0.86 |
| | **Saptagiri Layout From Flag Pole (L shape)** | | | | | | | | |

E.E. (D.D.)

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.00 | 5.60 | 5.80 | 0.05 | 8.70 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 4.20 | 4.90 | 0.05 | 7.35 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.20 | 5.10 | 4.65 | 0.05 | 6.98 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.10 | 4.80 | 4.95 | 0.05 | 7.43 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.80 | 4.60 | 4.70 | 0.05 | 7.05 |
| | Ch 150.00 to 160.00 Mts | | 1 | 10.00 | 4.60 | 6.00 | 5.30 | 0.05 | 2.65 |
| | **Kempegowda Garden LHS** | | | | | | | | |
| | 1st Cross | | 1 | 24.50 | 6.20 | 4.80 | 5.50 | 0.05 | 6.74 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.70 | 5.80 | 5.75 | 0.05 | 8.63 |
| | Ch 30.00 to 38.70 Mts | | 1 | 8.70 | 5.80 | 5.90 | 5.85 | 0.05 | 2.54 |
| | **3rd cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | 0.05 | 8.63 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.00 | 5.50 | 5.75 | 0.05 | 8.63 |
| | Ch 60.00 to 68.50 Mts | | 1 | 8.50 | 5.50 | 5.60 | 5.55 | 0.05 | 2.36 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 4.50 | 4.70 | 0.05 | 7.05 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.50 | 4.00 | 4.25 | 0.05 | 6.38 |
| | Ch 60.00 to 79.90 Mts | | 1 | 19.90 | 4.00 | 4.40 | 4.20 | 0.05 | 4.18 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.05 | 7.65 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 4.50 | 4.75 | 0.05 | 7.13 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | 4.50 | 5.10 | 4.80 | 0.05 | 2.23 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.35 | 3.70 | 4.03 | 0.05 | 6.04 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 3.70 | 4.00 | 3.85 | 0.05 | 5.78 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.00 | 4.50 | 4.25 | 0.05 | 6.38 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.50 | 4.40 | 4.45 | 0.05 | 6.68 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.40 | 4.60 | 4.50 | 0.05 | 6.75 |
| | Ch 150.00 to 154.00 Mts | | 1 | 4.00 | 4.60 | 5.25 | 4.93 | 0.05 | 0.99 |
| | | | | | | | | | 1632.09 |

E.E. (D.D.)

Checked
12/12/22
to
19/12/22

CVG Constructions Pvt. Ltd.,
Managing Director

Checked

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಳಪಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.10 | 4.70 | 4.90 | 0.03 | 4.41 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.70 | 4.80 | 4.75 | 0.03 | 4.28 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.80 | 4.60 | 4.70 | 0.03 | 4.23 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.60 | 4.70 | 4.65 | 0.03 | 4.19 |
| | Ch 150.00 to 162.00 Mts | | 1 | 12.00 | 4.70 | 5.50 | 5.10 | 0.03 | 1.84 |
| | **Lakshmi Layout (1St Cross) 3rd main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.30 | 4.00 | 4.65 | 0.03 | 4.19 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.00 | 4.20 | 4.10 | 0.03 | 3.69 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.20 | 4.70 | 4.45 | 0.03 | 4.01 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.70 | 4.50 | 4.60 | 0.03 | 4.14 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.50 | 5.30 | 4.90 | 0.03 | 4.41 |
| | Ch 150.00 to 160.00 Mts | | 1 | 10.00 | 5.30 | 4.90 | 5.10 | 0.03 | 1.53 |
| | **Lakshmi Layout (1St Cross) 4th main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 4.20 | 4.55 | 0.03 | 4.10 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.20 | 4.10 | 4.15 | 0.03 | 3.74 |
| | Ch 60.00 to 70.00 Mts | | 1 | 10.00 | 4.10 | 4.00 | 4.05 | 0.03 | 1.22 |
| | 5th Main | | 1 | 25.00 | 4.80 | 4.90 | 4.85 | 0.03 | 3.64 |
| | 6th Main | | 1 | 25.00 | 4.60 | 4.70 | 4.65 | 0.03 | 3.49 |
| | 7th Main | | 1 | 25.00 | 4.50 | 4.50 | 4.50 | 0.03 | 3.38 |
| | 7th A Main | | 1 | 32.00 | 5.20 | 5.00 | 5.10 | 0.03 | 4.90 |
| | **Kempegowda Garden 1st Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.60 | 5.00 | 4.80 | 0.03 | 4.32 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.03 | 4.59 |
| | **1st Main-1st Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.40 | 5.00 | 5.20 | 0.03 | 4.68 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 5.60 | 5.30 | 0.03 | 4.77 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 5.60 | 5.80 | 5.70 | 0.03 | 5.13 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.80 | 5.90 | 5.85 | 0.03 | 5.27 |
| | Ch 120.00 to 124.00 Mts | | 1 | 4.00 | 5.90 | 6.00 | 5.95 | 0.03 | 0.71 |
| | **2nd Main-3rd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.50 | 5.65 | 0.03 | 5.09 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | 0.03 | 5.18 |
| | Ch 60.00 to 69.00 Mts | | 1 | 9.00 | 6.00 | 5.80 | 5.90 | 0.03 | 1.59 |
| | **2nd Main-4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 5.40 | 5.15 | 0.03 | 4.64 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.40 | 5.80 | 5.60 | 0.03 | 5.04 |
| | Ch 60.00 to 65.00 Mts | | 1 | 5.00 | 5.80 | 6.00 | 5.90 | 0.03 | 0.89 |
| | **2nd Main-5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.60 | 5.30 | 5.45 | 0.03 | 4.91 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.30 | 5.60 | 5.45 | 0.03 | 4.91 |
| | Ch 60.00 to 63.70 Mts | | 1 | 3.70 | 5.60 | 5.10 | 5.35 | 0.03 | 0.59 |
| | **Saptagiri Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.80 | 5.50 | 5.65 | 0.03 | 5.09 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.50 | 6.10 | 5.80 | 0.03 | 5.22 |

E.E. (D.D.)

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 60.00 to 62.80 Mts | | 1 | 2.80 | 6.10 | 6.25 | 6.18 | 0.03 | 0.52 |
| | **Saptagiri Layout From Flag Pole (L shape)** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 6.00 | 5.60 | 5.80 | 0.03 | 5.22 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.60 | 4.20 | 4.90 | 0.03 | 4.41 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.20 | 5.10 | 4.65 | 0.03 | 4.19 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 5.10 | 4.80 | 4.95 | 0.03 | 4.46 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.80 | 4.60 | 4.70 | 0.03 | 4.23 |
| | Ch 150.00 to 160.00 Mts | | 1 | 10.00 | 4.60 | 6.00 | 5.30 | 0.03 | 1.59 |
| | **Kempegowda Garden LHS** | | | | | | | | |
| | 1st Cross | | 1 | 24.50 | 6.20 | 4.80 | 5.50 | 0.03 | 4.04 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.70 | 5.80 | 5.75 | 0.03 | 5.18 |
| | Ch 30.00 to 38.70 Mts | | 1 | 8.70 | 5.80 | 5.90 | 5.85 | 0.03 | 1.53 |
| | **3rd cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.50 | 6.00 | 5.75 | 0.03 | 5.18 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 6.00 | 5.50 | 5.75 | 0.03 | 5.18 |
| | Ch 60.00 to 68.50 Mts | | 1 | 8.50 | 5.50 | 5.60 | 5.55 | 0.03 | 1.42 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.90 | 4.50 | 4.70 | 0.03 | 4.23 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 4.50 | 4.00 | 4.25 | 0.03 | 3.83 |
| | Ch 60.00 to 79.90 Mts | | 1 | 19.90 | 4.00 | 4.40 | 4.20 | 0.03 | 2.51 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 5.20 | 5.00 | 5.10 | 0.03 | 4.59 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 5.00 | 4.50 | 4.75 | 0.03 | 4.28 |
| | Ch 60.00 to 69.30 Mts | | 1 | 9.30 | 4.50 | 5.10 | 4.80 | 0.03 | 1.34 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 1 | 30.00 | 4.35 | 3.70 | 4.03 | 0.03 | 3.62 |
| | Ch 30.00 to 60.00 Mts | | 1 | 30.00 | 3.70 | 4.00 | 3.85 | 0.03 | 3.47 |
| | Ch 60.00 to 90.00 Mts | | 1 | 30.00 | 4.00 | 4.50 | 4.25 | 0.03 | 3.83 |
| | Ch 90.00 to 120.00 Mts | | 1 | 30.00 | 4.50 | 4.40 | 4.45 | 0.03 | 4.01 |
| | Ch 120.00 to 150.00 Mts | | 1 | 30.00 | 4.40 | 4.60 | 4.50 | 0.03 | 4.05 |
| | Ch 150.00 to 154.00 Mts | | 1 | 4.00 | 4.60 | 5.25 | 4.93 | 0.03 | 0.59 |
| | | | | | | | | | 979.26 |

E.E. (D.D.)

Checked
15/3/22
to
22/3/22

C'G Constructions Pvt. Ltd.,
Managing Director

Checked
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
|---|---|
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 150.00 to 162.00 Mts | | 2 | 12.00 | | | 0.12 | | 2.88 |
| | **Lakshmi Layout (1St Cross) 3rd main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 150.00 to 160.00 Mts | | 2 | 10.00 | | | 0.12 | | 2.40 |
| | **Lakshmi Layout (1St Cross) 4th main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 70.00 Mts | | 2 | 10.00 | | | 0.12 | | 2.40 |
| | 5th Main | | 2 | 25.00 | | | 0.12 | | 6.00 |
| | 6th Main | | 2 | 25.00 | | | 0.12 | | 6.00 |
| | 7th Main | | 2 | 25.00 | | | 0.12 | | 6.00 |
| | 7th A Main | | 2 | 32.00 | | | 0.12 | | 7.68 |
| | **Kempegowda Garden 1st Main** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | **1st Main-1st Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 120.00 to 124.00 Mts | | 2 | 4.00 | | | 0.12 | | 0.96 |
| | **2nd Main-3rd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 69.00 Mts | | 2 | 9.00 | | | 0.12 | | 2.16 |
| | **2nd Main-4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 65.00 Mts | | 2 | 5.00 | | | 0.12 | | 1.20 |
| | **2nd Main-5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 63.70 Mts | | 2 | 3.70 | | | 0.12 | | 0.89 |
| | **Saptagiri Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 62.80 Mts | | 2 | 2.80 | | | 0.12 | | 0.67 |
| | **Saptagiri Layout From Flag Pole (L shape)** | | | | | | | | |

| | |
|---|---|
| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | |

| Sl No | Description | Unit | No | Length | Width W1 | Width W2 | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | 2nd & Part - MEASUREMENT SHEET | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 150.00 to 160.00 Mts | | 2 | 10.00 | | | 0.12 | | 2.40 |
| | **Kempegowda Garden LHS** | | | | | | | | |
| | 1st Cross | | 2 | 24.50 | | | 0.12 | | 5.88 |
| | **2nd Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 38.70 Mts | | 2 | 8.70 | | | 0.12 | | 2.09 |
| | **3rd cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 68.50 Mts | | 2 | 8.50 | | | 0.12 | | 2.04 |
| | **4th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 79.90 Mts | | 2 | 19.90 | | | 0.12 | | 4.78 |
| | **5th Cross** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 69.30 Mts | | 2 | 9.30 | | | 0.12 | | 2.23 |
| | **4th Cross Venkateshwara Layout** | | | | | | | | |
| | Ch 0.00 to 30.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 30.00 to 60.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 60.00 to 90.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 90.00 to 120.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 120.00 to 150.00 Mts | | 2 | 30.00 | | | 0.12 | | 7.20 |
| | Ch 150.00 to 154.00 Mts | | 2 | 4.00 | | | 0.12 | | 0.96 |
| | | | | | | | | | |
| | | | | | | | | | 1467.67 |

Executed
28/3/22
to
30/3/22

CVG Constructions Pvt. Ltd.,
Managing Director

Executed
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| | |
|---|---|
| Name of Work :- | Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and14 Shettihalli. |
| JOB Code:- | |
| Work Order No | |
| AS No:- | EE/DD/AS/05/2022-23, Dt.17.05.2022 |
| TS No:- | CE/DZ/TS/28/2021-22, Dt 05.10.2021 |
| Date Of Measurenents | 19/05/22 to 30/07/22 |

| Sl No | Description | Unit | No | Length | Width | | Avg Width (W1+W2)/2 | Depth | Qty |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | W1 | W2 | | | |
| 2nd & Part - MEASUREMENT SHEET | | | | | | | | | |
| 23 | Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light enterin | | | | | | | | |
| | studs | No | 1 | 250.0 | | | | | 250.00 |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | 250.00 |

Excel (N) 28/7/22 to 30/7/22

Assistant Engineer
Ward No 12

Excel (N)

Assistant Executive Engineer
Shetty Halli Sub Division

C'V'G Construction
Managing Director